

energera®

SANDTINEL® FRAC SHACK™ NS SIDEKICK

HAND OVER AGREEMENT		DATE: 05/12/2023
FRAC SHACK UNIT:	TRAILER:	PLATE:
GENERATOR UNIT:	TRAILER:	PLATE:
RT UNIT:	TRAILER:	PLATE:
OTHER: Lineheater LH-01 and LH-02	OTHER:	OTHER:

FROM: ENERGERA Senior Engineer	TO: ENERGERA Operations
Rizwan Al-Rahman	Matt Eaton
RESPONSIBLE REPRESENTATIVE	RESPONSIBLE REPRESENTATIVE

	Production documentation provided by ENI		Reviewed by ENI/ENA
	Initial demob documentation provided by ENI		Reviewed by ENI/ENA
			Demob verified by ENI/ENA
	Frac Shack unit visually inspected by ENI		Visually inspected by ENI
	Generator unit tested/visually inspected by ENI		Inspected by ENI/ENA
	NG Reel trailer inspected by ENI (if applicable)		Inspected by ENI/ENA

NOTES AND DEFICIENCIES:
No deficiencies, commissioning completed successfully.
Approved AFE: CAD 236,802.5, Invoiced to Date: CAD 207,993.37, Estimate at Completion: CAD 208,228.36, Pending Invoice: CAD 234.99
Cost Performance Index: 1.14
Unit Cost: CAD 104,114.18

ACTIONS TAKEN OR REQUIRED:
COMPLETED
COMPLETED
COMPLETED
COMPLETED

APPROVED FOR HAND-OVER

ralrahman 2023-12-05 4:01:21 PM

Approved

Rizwan Al Rahman - Sr. Engineer

Digitally signed by Rizwan Al Rahman - Sr. Engineer
DN: cn=CA, email=ralrahman@energera.com, o=ENH, ou=ENH,
c=Rizwan Al Rahman - Sr. Engineer
Date: 2022.11.08 09:41:40-0700

meaton 01/04/2024 8:20:27 AM


Approved

Matt Eaton

Digitally signed by Matt Eaton
DN: cn=CA, email=meaton@sandtinel.com, o=SBT, ou=SBT,
c=Matt Eaton
Date: 2023.03.24 13:57:21-0600

CONFIDENTIAL, PROPRIETARY INFORMATION

This document is the property of Energera® Inc., and any of its subsidiaries and affiliates (including, Energera® International Inc., Sand Separation Technology Inc., Energera® America Inc., Sandtinel LLC and Frac Shack Sociedad por Acciones Simplificada (FSSAS)) (herein known as "ENERGERA" or "the Company")



energera®

 SANDTINEL®  FRAC SHACK™  SIDEKICK®

Pending Items:

- Receiving remaining invoices
- Geo-trackers and decals are getting installed